

ID	Task Mode	Task Name	Duration	Start	Finish
1		<b>Highland Park Improvements</b>	<b>30 days</b>	<b>Tue 2/27/18</b>	<b>Mon 4/9/18</b>
2		<b>Mobilize on Site</b>	<b>30 days</b>	<b>Tue 2/27/18</b>	<b>Mon 4/9/18</b>
3		<b>Phase 1 - South Ave 53, South Ave 54, South Ave. 55, Roselawn Place</b>	<b>5 days</b>	<b>Mon 2/26/18</b>	<b>Fri 3/2/18</b>
4		SWPP / BMP	1 day	Tue 2/27/18	Tue 2/27/18
5		Sawcut locations	1 day	Tue 2/27/18	Tue 2/27/18
6		Demo concrete / grade /compact sub base	2 days	Tue 2/27/18	Wed 2/28/18
7		Inspection	1 day	Wed 2/28/18	Wed 2/28/18
8		Pour concrete sidewalk	2 days	Thu 3/1/18	Fri 3/2/18
9		Install mosaic murals	2 days	Thu 3/1/18	Fri 3/2/18
10		<b>Phase 2 - South Ave 56, South Ave 57, South Ave 58, South Ave 59</b>	<b>5 days</b>	<b>Mon 3/5/18</b>	<b>Fri 3/9/18</b>
11		SWPP / BMP	1 day	Mon 3/5/18	Mon 3/5/18
12		Sawcut locations	1 day	Mon 3/5/18	Mon 3/5/18
13		Demo concrete / grade /compact sub base	2 days	Mon 3/5/18	Tue 3/6/18
14		Inspection	1 day	Tue 3/6/18	Tue 3/6/18
15		Pour concrete sidewalk	2 days	Wed 3/7/18	Thu 3/8/18
16		Install mosaic murals	2 days	Thu 3/8/18	Fri 3/9/18
17		<b>Phase 3 - North Ave 54, North Ave 55, North Ave 56, North Ave 57</b>	<b>5 days</b>	<b>Mon 3/12/18</b>	<b>Fri 3/16/18</b>
18		SWPP / BMP	1 day	Mon 3/12/18	Mon 3/12/18
19		Sawcut locations	1 day	Mon 3/12/18	Mon 3/12/18
20		Demo concrete / grade /compact sub base	2 days	Mon 3/12/18	Tue 3/13/18
21		Inspection	1 day	Tue 3/13/18	Tue 3/13/18
22		Pour concrete sidewalk	2 days	Wed 3/14/18	Thu 3/15/18
23		Install mosaic murals	2 days	Thu 3/15/18	Fri 3/16/18
24		<b>Phase 4 - North Ave 58, North Ave 59, North Ave 60</b>	<b>5 days</b>	<b>Mon 3/19/18</b>	<b>Fri 3/23/18</b>
25		SWPP / BMP	1 day	Mon 3/19/18	Mon 3/19/18
26		Sawcut locations	1 day	Mon 3/19/18	Mon 3/19/18
27		Demo concrete / grade /compact sub base	2 days	Mon 3/19/18	Tue 3/20/18
28		Inspection	1 day	Tue 3/20/18	Tue 3/20/18
29		Pour concrete sidewalk	2 days	Wed 3/21/18	Thu 3/22/18
30		Install mosaic murals	2 days	Thu 3/22/18	Fri 3/23/18
31		<b>Phase 5 -Final details on all locations</b>	<b>5 days</b>	<b>Mon 3/26/18</b>	<b>Fri 3/30/18</b>
38		<b>Phase 6 -Substantial Completion</b>	<b>5 days</b>	<b>Mon 3/26/18</b>	<b>Fri 3/30/18</b>
39		Substantial Completion	5 days	Mon 3/26/18	Fri 3/30/18